EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to dains at 407 2nd A main near Ayurvedic clinic in Attur ward no 03
2	Amount of work portion	Rs 9.37 lakhs
3	Estimated Cost	Rs. 10.00 Lakhs
4	Name of Contractor	K. Chandrakeshavamurthy
5	Agreement no	No 424/2013-14 dated: 30-01-2014
6	No and date under which work order issued	No 424/2013-14 dated: 30-01-2014
7	Time limit riginally fixed for completion	90 days
8	Date of application by the contractor for granting	
9	Date of receipt of application in the Sub Division office	
10	Extension granted if any	
	I	-
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	90 days
12	Work carried out during 1st extension	-

13	Work carries out during 2nd extension	—
14	Time now applied for	30 days.
15	Date of recommanding ime 2nd extension	—
16	Weather the original application of the contractor is enclosed	—
17	Balance of work remaining work	Work Completed.
18	Probable time required for completion of remaining work	Work Completed.
19	Cost work charged establishment charged on the work after the expaity original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	EOT may be approved with normal Penalty.
21	Remarks of the EE and the daily rate of penalty proposed	EOT Proposed with Penalty.

P.N. Ramesh
Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Chief Engineer,
Yelahanka Zone, Bangalore-92